

DERWA System and Partner Agency Facilities

	Owner	Operator	Size	Status
Sand Filter/UV Treatment Plant	DSRSD	DSRSD	7.92 MGD (peak flow)	In Service
Microfilter/UV Treatment Plant	DSRSD	DSRSD	2.4 MGD (peak flow)	Stand-by Service
PS 1	DSRSD	DSRSD	16.5 MGD	In Service
Backbone Transmission	DERWA	DSRSD	16" to 36" 16.5 Miles	In Service
PS R20	DSRSD	DSRSD	1.7 MGD	In Service
PS R200A	DERWA	DSRSD	3.2 MGD	In Service
PS R200B	DERWA	DSRSD	5.8 MGD	In Service
PS R300	DSRSD	DSRSD	0.7 MGD	In Service
PS R3000	EBMUD	EBMUD	2.3 MGD	Future
PS R4000	EBMUD	EBMUD	1.6 MGD	Future
Tank R20	DSRSD	DSRSD	1.5 MG	In Service
Tank R100	DERWA	DSRSD	4.5 MG	In Service
Tank R200	DERWA	DSRSD	4.5 MG	In Service
Tank R300	DSRSD	DSRSD	0.45 MG	In Service
Tank R3000	EBMUD	EBMUD	1.8 MG	Completed - Not In Service
DSRSD Distribution	DSRSD	DSRSD	50.3 Miles	In Service
EBMUD Distribution	EBMUD	EBMUD	10.82 Miles	In Service
EBMUD Distribution	EBMUD	EBMUD	2.84 Miles	Completed - Not In Service
EBMUD Distribution	EBMUD	EBMUD	13.43 Miles	Future
Pleasanton Distribution	Pleasanton	Pleasanton	10.0 Miles	In Service
Pleasanton Distribution	Pleasanton	Pleasanton	0.07 Miles	Future
Tassajara Tank	Pleasanton	Pleasanton	N/A	Future